Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

No. *I^st & Final Bill*

Date...../...../2019

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. Dated Divisional Sub Divisional Cash Book Voucher No..... Dated.....

Schedule Docket No. Head of Account: Work Code: **005-19-000018**

Est.Cost: **7.50 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): Improvements of roads and footpath in Ward No. 05

Name of Contractor and Full Address : *Sri. Suresh K, Contractor, No. 06, Ananthpura Village, Singanayakanahalli (P), Yelahanka, Bangalore-64*

Reference to Agreement No. **BBMP/ EE/BTP/WO/45/ 2019-20** Date: **09.07.2019**

Certified that the measurements were taken by me on 25/9/19 and recorded of Pages **353160-353173** of measurement Book No.**3532/2016-17** and that the work is satisfactorily executed.

Contractor

Officer-in-charge of the work

Certified that the measurement were taken by me on 25/9/2019 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher No... ..... Dated .....S.D. No..... Amount adjusted towards cash advance recovery of
   b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated..... less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

Total amount adjusted -

Contractor's Signature

Received Rs..... ..... (in words) .....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands) (For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Stamp

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated..... .....

Initials of Officer making payment

Executive Engineer

Scanned by CamScanner

Sl. No.	Descriptions	Unit
1	KSRRB 300-1 Earth work excavation by manual means in Hard Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0 5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
2	Removing B S Slab of Drain and stacking with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
3	Refixing stone slabs of drains and pointing in C M (1 3) with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
4	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar(1:6) including fixing curing etc, complete -do- 7 5 cms thick with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	KSRB-4-1 3 Providing and laying in position plain cement concrete of mix M 1:4:8 withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0 892cum and fine aggregates @0 57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
6	KSRB 5 2 3 Providing and constructing granite / trap / basalt Size stone masonry in foundation with cement mortar 1 6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m apart in each course including cost of materials, labour, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
7	KSRB 5 3-3 Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m apart in each course including cost of materials, labour, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
8	KSRB 4-6 7 . Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
9	KSRB 4-1 7 . Providing and laying in position plain cement concrete of mix 1:3:6 withOPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0 84cum and fine aggregates @0 56cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
10	KSRB 15 1 3 Providing FLush pointing to coursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
11	KSRB 4 2 2 Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0 878cum and fine aggregates @0 459cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
12	KSRB 4 9 2 providing T M T steel reinforcement for R C C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Qtl
13	5 29(b) Providing and fixing pre cast solid cement concrete kerb stones made out of C C 1 2 4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1 3 plastering and finishing cutting, including formwork curing, including, cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc, with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
14	KSRB 15-17 5 Applying priming coat over new wood surface and / or wood based surface preparing the surface after thoroughly cleaning oil, grease, dirt, and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm

Scanned by CamScanner

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	92.84	130.30	12097.00	92.84	12097.00	
-	-	580.80	98.64	57290.00	580.80	57290.00	
-	-	580.80	104.62	60763.00	580.80	60763.00	
-	-	145.20	697.48	101274.00	145.20	101274.00	
-	-	3.90	5083.63	19826.00	3.90	19826.00	
-	-	6.69	4579.45	30637.00	6.69	30637.00	
-	-	5.57	5463.26	30430.00	5.57	30430.00	
-	-	14.66	290.95	4265.00	14.66	4265.00	
-	-	12.85	5289.89	67975.00	12.85	67975.00	
-	-	12.40	96.65	1198.00	12.40	1198.00	
-	-	4.99	5638.63	28137.00	4.99	28137.00	
-	-	0.38	70710.52	26870.00	0.38	26870.00	
-	-	391.11	406.53	158998.00	391.11	158998.00	
-	-	132.00	49.82	6576.00	132.00	6576.00	

Scanned by CamScanner

15	KSRB 15-17 6 Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
16	Lead for Disposal of Debris shall be payable at carage rates by Mechanical means inlcuding loading and unloading From 0 00 to 2 00 Km with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
	Net Total Amount	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally

Scanned by CamScanner

-	-	132.00	96.65	12758.00	132.00	12758.00	
-	-	92.84	68.73	6381.00	92.84	6381.00	
				625475.00		**625475.00**	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Scanned by CamScanner